

Inspector Field Report

Doheny State Beach

IFR#: 235

DATE: 09/03/2021

Project A: Potable and Non-Potable Water-Irrigation

Last Site Visit: 09/02/2021

Project#: C19E0006

4LEAF#: J2156

DPR CM: John Pena

Inspector: Patrick Naimi

Page 1 of 3

Weather Conditions (*per weather.gov*) Partly Cloudy

Temperature: 63°-72°	Wind: 6 mph			Precipitation: 1%	Humidity: 82%
Personnel On Site:		Company	hours	Trade	
John Pena		DPR		State Rep.	
Emily Bork		DPR		Monitor	
Jen James		DPR		Maintenance	
Greg Kania		DPR		District Rep.	
Jose Duenas		CAL Fire		SFM	
Mike Slocum		CAL Fire		SFM	
Brenton Gentry		Gentry General Contracting		President	
Dean Bates		Gentry General Contracting		Project Manager	
Hector Fernandez		Gentry General Contracting		Operator	
Gustavo Reyes		Gentry General Contracting		Operator	
Rogelio Reyes		Gentry General Contracting	8	Laborer	
Rudolfo Reyes		Gentry General Contracting		Operator	
Alex Rodriguez		Gentry General Contracting		Laborer	
Jaime Lopez		Gentry General Contracting	8	Laborer	
Tony Trejo		Gentry General Contracting		Foreman	
Robert Fryxell		Gentry General Contracting		Laborer	
Jose Tinajero		Gentry General Contracting	8	Laborer	
Omar Boyd		Gentry General Contracting		Laborer	
Garett Haworth		Gentry General Contracting		Laborer	
Rudy Perez		Gentry General Contracting		Laborer	
Adrian Reyes		Gentry General Contracting	8	Operator/Foreman	
Eberto Avalos		Gentry General Contracting	8	Laborer	
Larry Mendoza		Union		Laborer	
Jacob Wright		Wright Mapping		Surveyor	
Daniel Poralta		Wright Mapping			
Chris Jimenez		Badger		Foreman	
Brian Zitt		Ecorp		Monitor	
Christine Torres		Ecorp		Monitor	
Jesse Beckman		Ecorp		Monitor	
Alden Lovaas		Ecorp		Monitor	
EmilyBork		CSPR		Monitor	
Kerry Klingfus		AEL		Owner	
Miguel Cerriots		AEL		Soil Tech	

Limitations: These inspections were performed at the direction of the DPR Construction Manager. This report shall not be relied upon by others as acceptance or guarantee of the work. The contractor is solely liable for defects or failures to adhere to the code and/or specifications/plans.

- DPR - Department of Parks and Recreation
- NOCOMP - Non Compliance
- IAW - In Accordance With
- CO - Change Order
- RFI - Request For Information
- NET-No Exceptions Taken

Inspector Field Report

Doheny State Beach

IFR#: 235

DATE: 09/03/2021

Project A: Potable and Non-Potable Water-Irrigation

Last Site Visit: 09/02/2021

Project#: C19E0006

4LEAF#: J2156

DPR CM: John Pena

Inspector: Patrick Naimi

Page 2 of 3

Chase		AEL		Soil Tech
Patrick Naimi		4LEAF Inc.	8	Inspector of Record
Vehicles/Heavy Equipment On Site:				
Make	Model	Description	On site	In Use
New Holland	U80C	Skip Loader W/Bucket	N	N
Cat	420F	Backhoe	Y	Y
Dodge	3500	Work Truck	Y	Y
CAT	2620	Skid Steer	N	N
Dodge RAM	5500	Work Truck	Y	Y
Takeuchi	TB290	Excavator	Y	Y
QUINN CAT	262 D3	Mini Bulldozer/Lift	Y	N

Construction Activities/Observations:

- **Project A: (Potable and Non-Potable Water)**
- Adrian, Gentry's foreman, and I discussed punch list items submitted by Ken Henderson, water project engineer, pertaining to corrections of bibs, SST fittings etc. in Campground.
- Scott Fisher, Senior Construction Manager, with City Of Dana Point requested site meeting with myself and Adrian to discuss scheduling for lane closures and hours of work for asphalt paving on PCH. Gentry will inform Scott as soon as AC paving delivery date from plant can be confirmed.
- GGE crew placed galvanized adjustable pipe supports for 8" backflow in NDU area per Plan Detail #9 Sheet C-11.
- Contractor Crew completed installation of pipe hold downs under San Juan Creek Bridge which had been postpone till after removal of scaffolding clamps impeding access to traverse beams.

Limitations: These inspections were performed at the direction of the DPR Construction Manager. This report shall not be relied upon by others as acceptance or guarantee of the work. The contractor is solely liable for defects or failures to adhere to the code and/or specifications/plans.

- DPR - Department of Parks and Recreation
- NOCOMP - Non Compliance
- IAW - In Accordance With
- CO - Change Order
- RFI - Request For Information
- NET-No Exceptions Taken

Inspector Field Report

Doheny State Beach

Project A: Potable and Non-Potable Water-Irrigation

Project#: C19E0006

4LEAF#: J2156

DPR CM: John Pena

Inspector: Patrick Naimi

IFR#: 235

DATE: 09/03/2021

Last Site Visit: 09/02/2021

Page 3 of 3

PHOTOS:

Contractor using excavator to lift the Lift Station Box and install on concrete pad	GGE crew aligning pipes to have the Box lowered on installed suction pipes
	
Missing W pipe hold downs were installed after scaffolding clamps were removed and out of way	Epoxy coating applied to parts of the pipe where coating had been scraped

Limitations: These inspections were performed at the direction of the DPR Construction Manager. This report shall not be relied upon by others as acceptance or guarantee of the work. The contractor is solely liable for defects or failures to adhere to the code and/or specifications/plans.

- DPR - Department of Parks and Recreation
- NOCOMP - Non Compliance
- IAW - In Accordance With
- CO - Change Order
- RFI - Request For Information
- NET-No Exceptions Taken